LITTLEROCK RESERVOIR SEDIMENT REMOVAL PROJECT

Status Update

Palmdale Water District Board May 11, 2016

NEPA and **CEQA** Lead Agencies

NEPA Lead Agency for EIS – U.S. Forest Service

- USFS, Angeles National Forest, Santa Clara/Mojave Rivers Ranger District
- Prepares a Record of Decision (ROD) certifying the EIS if the Project is approved
- Has the authority to issue a special use permit to PWD to construct a grade control structure and excavate sediment from the Littlerock Reservoir

CEQA Lead Agency for EIR – Palmdale Water District

- Board considers certification of EIR
- Board considers approval of Project

Environmental Review Process


- Fulfill the NEPA and CEQA process requirements by preparing a joint Environmental Impact Statement (EIS) and Environmental Impact Report (EIR)
- Display viable alternative plans
- Assess environmental impacts of the proposed project
- Disclose impacts to the public
- Allow for public and agency review and input

The EIS/EIR Public Process

- Distribute Notice of Preparation (NOP) and publish a Notice of Intent (NOI) – Early 2014
- Public Scoping Period (March 7 to April 15, 2014)
- Prepare Draft EIS/EIR
- Publish and Circulate the Draft EIS/EIR for public review
 - 045-day public review period per CEQA and NEPA
- Respond to comments and prepare Final EIS/EIR
- After completion of the EIS/EIR process, decision makers can render respective decisions

Draft Environmental Impact Statement/ Environmental Impact Report

Littlerock Reservoir Sediment Removal Project [SCH No. 2005061171]



Prepared for:





Alternatives Analyzed

Proposed Project

- Alternative 1
 - Reduced Yearly Sediment Removal Volume (took more than 13-years to initially restore Reservoir capacity)
- No Project/No Action Alternative
- Alternatives considered but eliminated
 - odue to technical infeasibility,
 - ogreater environmental impacts, or
 - ofailure to meet project purpose and needs.

Project Purpose and Need

- Remove sediment to restore water storage capacity
 - Restores 1,300 AF of lost storage capacity
- Prevent disturbance upstream of Rocky Point to preserve critical habitat of arroyo toad, a federally-listed endangered species

Project Overview


- Construct a subterranean grade control structure at Rocky Point
- **Reservoir Restoration**: Remove approximately 1,165,000 cubic yards of sediment
 - o7 to 12 years, between Labor Day and January
- Annual Reservoir Maintenance: Following initial sediment removal, an estimated 38,000 cubic yards removed per year to maintain capacity
 - Permanent activities, between Labor Day and January

Project Overview






Rocky Point Grade/Erosion Control




Rocky Point Grade Control Structure


- Prevents erosion
- Protects upstream habitat of Arroyo Toad a federal listed endangered species
- Grade control will be constructed on a 2:1 slope in staircase fashion
- 6,350 cubic yards of concrete
- Stream channel bank protection requires 3,000 cubic yards of concrete




Schematic of Grade Control Structure At Rocky Point



Sediment Disposal Areas – quarrie pits and land owned by Palmdale Water District plus dump truck routes



PWD – Temporary Sediment Storage



10,000 cubic yards temporary sediment storage

Sediment Disposal and Truck Traffic

Initial Removal of Sediment

- 1,165,000 cubic yards sediment
- 7 to 10 years
- Labor Day to January
- 16 dump trucks
- 240 round trips per day

Annual Removal of Sediment

- 38,000 cubic yards sediment
- Annually except in years of little streamflow and sediment
- Labor Day to January
- 6 dump trucks
- 90 round trips per day

Rocky Point Existing Roadway Existing Vehicle Access Point Sediment Removal Disturbance Area Grade Control Structure Existing Paved Parking Areas Lot I Sage Picnic Area) Base Map Source: GoogleEarth, 12/3/2011. eservoir water level is lowered in this phot LITTLEROCK RESERVOIR Littlerock Reservoir

Project Overview Areas

Forest Service Focused Recently on:

- OHV roads and trails
- Reservoir Recreation
- Harmony between
 Littlerock Sediment
 Removal project and the
 San Gabriel Mountains
 National Monument Plan

Note: During the initial construction period PWD and Forest Service to meet prior to Labor Day to discuss the construction activities to minimize impacts on OHV and Reservoir recreation.

Figure B-2

Project Schedule

- Draft EIS/EIR Published on May 6, 2016
 - Public meeting to be held evening of May 19, 2016 at PWD Board Room
 - 45-day public review period ends June 20, 2016
- Publish Final EIS/EIR (Fall 2016)
- USFS Completes Record of Decision (ROD) (Late 2016)
- PWD Board Decision (Late 2016)
- All Necessary Permits Obtained (Mid-2017)
- Begin Construction (Fall 2017)

PLAN REQUIREMENTS

- Biological Resource Plans
- Fugitive Dust Control Plan
- Traffic Control and Management Plan
- Roadway Restoration Plan
- Fire Management Plan
- Spill Response Plan

PERMITTING REQUIREMENTS

- USFS Special Use Authorization Permit
- Clean Water Act Section 401 permit from RWQCB
- CWA Section 404 permit from USACE
- Section 2081 Incidental Take Permit from CDFW
- Section 1600 Lake or Streambed Alteration Agreement Permit from CDFW

Final Design and Construction

- Final Grade Control Structure Design
- Final Cost Estimate
- Funding for Construction
- Final Excavation Plan
- Contractor Selection
- Biological Pre-construction Clearance Requirements for Construction
- General Compliance Monitoring, Reporting, and Agency Coordination
- Annual Fish Removal and Reporting